



Construction Status Update: February, 2011

Cumberland Elementary

Site Concrete 90%
Brick and Cast Stone 100% complete
Glass and Glazing 99% complete
Painting 90% complete
Floor Tile 20% complete
Boys bathroom 1st floor 95% Complete
Permanent Power Week of 2/7/11

Richards Elementary

Site Concrete 95%
Brick and Cast Stone 100% complete
Glass and Glazing 100% complete
Painting 100% complete
Floor Tile 20% complete
Boys and Girls Bathroom 1st Floor 98% complete
Permanent Power week of 1/31/11

High School

Steel Joists and Deck are about 100%
Block is 100% complete for bearing walls
Roofing 85% complete
MEP rough in ongoing
Slab on Grade 90%
Ornamental Stairs 95% complete
Cast Stone and Brick 65% complete
Administrative Offices Complete 1/31/11

