



Construction Status Update: December, 2010

Cumberland Elementary

Site Concrete 90%
Brick and Cast Stone 100% complete
Interior Block 100% complete
Tiling bathrooms and starting wall tile
Working on masonry coating and painting
Windows are 95% Complete
Elevator install has begun

Richards Elementary

Site Concrete 95%
Brick and Cast Stone 100% complete
Interior Block 100% complete
Tiling bathrooms and starting wall tile
Working on masonry coating and painting
Windows are 90% Complete
Elevator install has begun

High School

Footing and Foundations at addition 100% Complete
Site Utilities is 95% complete
Steel Joists and Deck are about 55%
Block is 100% complete for bearing walls
MEP rough in ongoing
Cast Stone and Brick has begun
Working on the last of the exterior block walls
Field house addition is 100% complete

Happy Holiday's from C.D. Smith Construction!